

Project Inspection

16/12/2024

Meeting of the Kiung'u - Kikuu Water Project Pmc. Members the County Government of Makueni Officials:

We started with a word of prayer led by Magret Ngeki:

The chairperson introduced the P.M.C. to the others.

The others were introduced by the Sub-County Officer & the climate Change Officer

Members present:

- 1 Stephen
- 2 Magret Ngeki
- 3 Ann Kamuli - WDO
- 4 Catherine
- 5 Paul Waititu
- 6 Brian
- 7 Elizabeth
- 8 Watungu
- 9 Ruth Kwetu
- 10 Jacqueline Kamusi

The officer has informed the members that the aim is to check and inspect the work the contractor has done so that he can be paid part of money so as to finish the remaining part.

— The engineer to take us thro the BQ.

(1) Sign Post done

4. Raising Main 4.32m done
- (5) Air Valves done
- (6) Return Pipes done
- (6) A.C. Work not yet
- (7) Pipe line to Muthwani done
- (8)

According to the Engineer the Contractor has done a Percentage of ~~75~~ 65%

— Remaining is the demo, tree Nursery, Platforms at the 1st and ~~the~~ Muthwani.

— The Pipe line to Muthwani was changed as it was earlier proposed and the Contractor had already bought Materials (Pipes) which he remained. The Committee (Pmc) have requested the remaining Pipes to be used to give water to the Biangini Dispensary.

— The raising main Pipes were changed direction due to the the termach in the Market.

— So the distance from St Bokito to the raised tank has increased with 100m with the Pn 12's 3".

The Meeting ended at 12:39pm with a word of Prayer led by Stephen Klambo.

Minutes Prepared by Margaret Ngeli
Confirmed by Stephen Klambo